

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

February 13, 2017

Progress Notes



Questions about
construction or the Master
Plan can be emailed to
masterplan@fvdublin.org



Please note:
Anticipated
construction dates
listed are weather
permitting and subject
to change.

Next Two Weeks

The Flats:

Building 10: Start Metal Roof. Continue stone and brick veneer. Continue MEP Rough-ins. Complete Curtain Wall. Continue Hollow Metal Door Frame Install.

Building 9: Start Metal Roof. Continue stone veneer. Continue MEP Rough-ins. Complete Curtainwall glazing.

Building 8: Start Metal Roof. Continue MEP Rough-ins. Continue Curtain Wall. Frame Punchout.

Building 7: Start Metal Roof. Continue MEP Rough-ins.

Riverstone:

Remove 4 North formwork

Continue prepping 4 South for pour on Friday 2/10 or Monday 2/13

Continue CMU install

PT/OT:

Final plumbing inspection

Begin drywall work

Continue work on fire alarm

Lobby / Offices:

Begin hanging drywall

Bistro:

Continue CMU foundation

Slab pour week of 2/13

