

# FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017  
614.764.1600

June 15, 2016

## Progress Notes



Questions about construction or the Master Plan can be emailed to [masterplan@fvdublin.org](mailto:masterplan@fvdublin.org)



Please note: Anticipated construction dates listed are weather permitting and subject to change.

### **Coming Up in Next 2 weeks**

#### **Sitework & Utilities:**

- Finish Pavilion Stone Columns, Start Boulder outcroppings wall
- JMM/GCI- Drill core samples around Nifty Wing for foundation design

#### **Garages:**

- Punchlist, Final Clean Garages, Move in Wednesday 6/15/16

#### **Utility Pump House/Entry Feature:**

- Finish valve installation

#### **Flats:**

- Building 6772: Continue Foundation CMU Walls, Elevator Pit waterproofing and backfill of perimeter walls, Electrical underground rough-in, Set precast columns
- Building 6766: Continue Foundation CMU walls, Elevator Pit waterproofing and backfill of perimeter walls, Plumbing underground rough-in
- Building 6758: Continue CMU Foundation walls, Install plumbing sump pit
- Building 6741: Start CMU Foundation Walls

#### **Riverstone:**

- Finish Electric and Plumbing Rework for Demolition (intermittent utility shutdowns will occur over the next 2-3 weeks at B-Wing Apartments)
- Start B-Wing North Demolition

#### **Upcoming Dates:**

- Mid-June, Occupancy for Garages (obtained 6/9/16)
- June 15, Residents start moving into new Garages
- Late-June, Existing B-lot Garages Demolition
- Late-July, Completion of parking area and landscaping at Garages
- Mid June, Interior MEP work for Demolition of B-Wing
- Late July, Water Meter Building complete
- July, Start PT/OT Renovation work at The Meadows
- July, Start Friendship Community Center Lobby Renovation and B-Wing Office Renovation

