

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

July 14, 2016

Progress Notes



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Coming Up in Next 2 weeks **Sitework & Utilities:**

- Complete Boulder outcroppings along sidewalk to Villas

Garages:

- Re-grade and compact parking lot

Utility Pump House/Entry Feature:

- Stone wall installation in progress

Pavilion:

- Boulders behind the sidewalk started
- Install cut stone cap and complete the carpentry trim work
- Install Roof 7/25/16

Flats:

- Building 6772: Continue CMU walls, Slab on Grade, 7/25/16 set precast deck
- Building 6766: Continue CMU walls, 7/25/16 set precast deck
- Building 6758: Continue CMU walls
- Building 6741: Continue CMU walls

Riverstone:

- Drill Rig - Continue B-Wing North Retaining wall
- Continue B-Wing South exterior demolition
- Drill Rig to install columns for B-Wing South retention wall
- Continue utility relocation and building pad excavation

Upcoming Dates:

- Mid-Aug, Completion of parking area and landscaping at Garages (pending RFI on elevations)
- Mid-Aug, Water Meter Building complete, (roof start 7/22/16 custom material delayed)
- Mid-Aug, Pavilion completion, (roof start 7/22/16, custom material delayed)
- Late July, Start PT/OT Renovation work at The Meadows
- Late July, Start Friendship Community Center Lobby Renovation and B-Wing Office Renovation

