

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

July 21, 2016

Progress Notes



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.



Coming Up in Next 2 weeks **Sitework & Utilities:**

- Transfer Water Tie-ins Tuesday and Wednesday night 7/19 and 7/20.
- Asphalt or concrete temporary or permanent walks

Garages:

- Re-grade and compact parking lot
- Dumpster Fence Boards will be completed this week

Utility Pump House/Entry Feature:

- Stone wall installation in progress

Pavilion:

- Boulders behind the sidewalk completed
- Install cut stone column cap
- Complete the carpentry trim work
- Install Roof 7/25/16

Flats:

- Building 6772: Continue CMU walls, Slab on Grade, 7/25/16 set precast deck
- Building 6766: Continue CMU walls, 7/25/16 set precast deck
- Building 6758: Continue CMU walls
- Building 6741: Continue CMU walls

Riverstone:

- Relocate water and sanitary lines
- Continue B-Wing South retention wall
- Rock mass excavation

Upcoming Dates:

- Mid-Aug, Completion of parking area and landscaping at Garages
- Mid-Aug, Water Meter Building complete, (roof start 7/22/16 custom material delayed)
- Mid-Aug, Pavilion completion, (roof start 7/22/16, custom material delayed)
- Early August, Start PT/OT Renovation work at The Meadows
- Early August, Start Friendship Community Center Lobby Renovation & B-Wing Office Renovation