

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

September 9, 2016

Progress Notes



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Coming Up in Next 2 weeks

Garages:

- Clean up landscaping
- Continue irrigation along street

Utility Pump House/Entry Feature:

- Gutters and downspouts
- Install Trellis

Pavilion:

- Paint the wood trim
- Install gutters and downspouts
- Install light fixtures
- Irrigation
- Landscaping

Flats:

- Building 6772: Framing ongoing
- Building 6766: Start wall framing, CMU shafts ongoing
- Building 6758: Forming and shoring for concrete beams/topping slab, expect to pour next week
- Building 6741: Forming and shoring for concrete beams/topping slab, expect to pour next week

Riverstone:

- Continue foundations
- Continue foundation walls

Upcoming Dates:

- Late-Sept, Water Meter Building complete
- Mid-Sept, Pavilion substantial completion
- Early Oct., Start PT/OT Renovation work at The Meadows
- Early Oct., Start Friendship Community Center Lobby Renovation & B-Wing Office Renovation
- Early Oct., Start Bistro & Cooler / Freezer Addition

