

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

Progress Notes

January 20, 2016



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Work Completed

Health Center:

- Nurses station demolition completed
- Activities room painted and carpeted

Garages:

- Prepped Garage #3 for the concrete slab
- Continue CMU at Garages #4 & #5
- Garage #1 started framing

Sitework:

- Demolition of North Garage Unit 83-94 (for the south building pad of The Flats) completed

Coming Up in Next 2 weeks

Sitework: (next two weeks)

- Continue painting Multi-Purpose Room in Health Center
- Carpet remaining corridors in Health Center
- Place concrete slab on grade Garages #3, #4 and #5
- Continue Framing Garages & start roof trusses
- Rock drilling to perforate rock for excavation of sanitary sewer
- AEP evaluating electric utility relocate
- Continue storm piping and structures in western portion of property
- Start site sanitary sewer installation at south end of site
- Install gravel road base for North Road (partial / weather permitting)
- Install gravel material laydown area in the Flats Site

