

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

Progress Notes

January 27, 2016



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Work Completed

Health Center:

- Carpeting completed
- Activity Room and Nurses Station painting completed

Garages:

- Wall framing and sheathing on Garages #1 & #2 completed
- Roof truss delivery for Garage #1 completed

Sitework:

- SW Storm water detention area completed
- Demolition of garages at Flats area completed

Coming Up in Next 2 weeks

Sitework:

- Begin rock drilling for sanitary excavation
- Finish demolition of garage foundations and north sign at Flats site
- Install sanitary piping and structures at SW heading north
- Grading and installation of base coarse asphalt paving for North Road parking area

Garages:

- Concrete slab for Garages #3, #4, #5
- Continuation of framing, sheathing, and roof truss installation

Coming Projects:

- February—paving of Birchton Point Drive
- March—Begin construction and remodel of rehabilitation gym in healthcare.

