

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

Progress Notes

May 25, 2016



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note: Anticipated construction dates listed are weather permitting and subject to change.

Coming Up in Next 2 weeks

Sitework & Utilities:

- Pressure Test new water line
- Finish Building pads for Flats 6758, 6766 and 6772
- Pavilion block column and framing

Garages:

- Install trash Compactor posts
- Finish Painting (90% complete), Finish Overhead Door Controls, Finish sidewalks
- Install Curbs
- Pave in front of garages
- Dumpster Area rock removal 90% Complete
- Set dumpster fence posts

Utility Pump House/Entry Feature:

- Plumbing rough-in (awaiting site water pressure test on 5/26/16)

Flats:

- Building 6772: Finish Foundations, Foundation CMU Walls
- Building 6766: Start Foundations
- Building 6758: Start Foundations
- Building 6741: Finish Building Pad

Riverstone:

- Mass Excavation and Clearing Started
- Start Electric and Plumbing Rework for Demolition

