

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

July 7, 2016

Progress Notes



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Coming Up in Next 2 weeks **Sitework & Utilities:**

- Complete Boulder outcroppings wall

Garages:

- Demolish the old garages, July 5th

Flats:

- Building 6772: Continue CMU walls, Slab on Grade, 7/25/16 set precast deck
- Building 6766: Continue CMU walls, 7/25/16 set precast deck
- Building 6758: Continue CMU walls
- Building 6741: Continue CMU walls

Riverstone:

- Continue B-Wing North Exterior Demolition, complete 7/1/16.
- Start B-Wing South Exterior Demolition, Start 7/6/16
- Drill Rig- (Retention Wall), Mobilize Tuesday 7/5/16, Start 7/6/16

Upcoming Dates:

- 7/05/16, Existing B-lot Garages Demolition (complete)
- Late-July, Completion of parking area and landscaping at Garages
- Mid-Aug, Water Meter Building complete, (roof start 7/22/16 custom material delayed)
- Mid-Aug, Pavilion completion, (roof start 7/22/16, custom material delayed)
- Late July, Start PT/OT Renovation work at The Meadows
- Late July, Start Friendship Community Center Lobby Renovation and B-Wing Office Renovation

