

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

Progress Notes

June 8, 2016



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Coming Up in Next 2 weeks

Sitework & Utilities:

- Finish Pavilion Stone
- Start Boulder outcroppings wall
- JMM/GCI- Drill core samples around Nifty Wing for foundation design

Garages:

- Complete Overhead Door Controls
- Install Asphalt Pavement in front of garages

Utility Pump House/Entry Feature:

- Finish valve installation

Flats:

- Building 6772: Continue Foundation CMU Walls
- Building 6766: Continue Foundation CMU Walls
- Building 6758: Start CMU Foundation walls
- Building 6741: Finish Footings

Riverstone:

- Mass Excavation and Clearing Started
- Finish Electric and Plumbing Rework for Demolition (intermittent utility shutdowns will occur over the next 2-3 weeks at B-Wing Apartments)

Upcoming Dates:

- Mid-June, Residents move into new Garages
- Late-June, Existing B-lot Garages Demolition
- Late-July, Completion of parking area and landscaping at Garages
- Mid June, Interior MEP work for Demolition of B-Wing
- Late July, Water Meter Building complete
- July, Start PT/OT Renovation work at The Meadows
- Mid-July start on new offices for the Friendship Center for Leadership team members

