

FRIENDSHIP VILLAGE OF DUBLIN

6000 Riverside Drive, Dublin, OH 43017
614.764.1600

Progress Notes

February 24, 2016



Questions about construction or the Master Plan can be emailed to masterplan@fvdublin.org



Please note:
Anticipated construction dates listed are weather permitting and subject to change.

Coming Up in Next 2 weeks

Sitework:

- Continue rock excavation for sanitary piping
- Continue installing sanitary piping and structures north of from Manhole 3
- Install the Storm piping south of B-wing and in the southeast parking lot
- Sidewalks and curbs for North Road parking area (Weather dependent- Start on 2/23)
- Install base coarse asphalt paving North parking area (weather dependent-after curbs and walks)
- North Road opening is weather dependent
- Start AEP ductbank excavation at the south end
- Complete Building pads at the Flats

Garages:

- Install waterproofing and drain piping
- Backfill
- Trash Compactor posts
- Set trusses for garage #4 and #5
- Install roofing on Garages #1 and #2
- Place concrete slabs for Garages #4 and #5 (weather permitting)
- Continue framing & sheathing Garages #4 and #5
- Set trusses for garage #4 and #5

Coming Projects:

- Feb / March: Water Meter Building
- March / April: Remodeling of Rehabilitation Gym in Healthcare
- March / April: Start Flats Foundations (pending receipt of permit)

